

EHS-C/ EHS-PP/ EHS-PT

Convection Oven Start-Up

1) Verify connections at plug and terminal block ☐

2) Incoming Volt - Single Phase L1-L2_____

 Three Phase L1-L2_____ L2-L3_____ L3-L1_____

3) Amp draw L1_____

 L2_____

 L3_____

4) Motor amp draw _____

5) Are programs correct? Yes ☐ No ☐

6) Verify actual temperature at 350 degrees _____ degrees F.

Note:

- I. Install thermocouple wire in center of oven cavity.
- II. Let oven cycle off and on 3 times before recording temperature.
- III. Set manual program in the computer for 350 degrees

Model #_____ Date_____ Serial #_____

Store #_____ Tech Name_____

Contact_____ Company _____

StorePhone#_____ Service Company Phone#_____

Address_____

Please fax to Lang Manufacturing @ 425-349-2483